

Progress report of the School Redevelopment Project

Progress report of the School Redevelopment Project

Fundraising Campaign Committee

Chairman:
Mr. Kenneth Ting, SBS, JP

Vice-Chairman:
Mrs. Doris Ho, JP

Members:
Mrs. Stella Lau, JP
Mrs. Emily Dai
Ms Audrey Au
Mrs. Josephine Chang
Mrs. Sheilah Chatjaval
Mrs. Tammy Fan
Mrs. Daisy Ho
Mrs. Yvette Ho
Mrs. Isabel Huen
Mr. Hardy Lok
Mrs. Ng Saw Kheng, JP
Ms Loretta Pang
Dr. Vivian Taam Wong, JP

Diocesan Girls' School Education Foundation Limited

Chairman:
Mr. David Eldon, GBS, CBE, JP
(Dec 2006 – Jan 2009)

Members:
The Honourable Mr. Justice Bokhary
Mr. Vincent Cheng, GDB, OBE, JP
Mrs. Annie Lee Liang
Mr. Frederick Ma
Dr. Vivian Taam Wong, JP

Building Sub-Committee

Hon. Advisor:
Mr. Marco Wu, SBS

Chairman:
Mr. Hardy Lok
Vice-Chairman:
Mrs. Ng Saw Kheng, JP
Mr. M.Y. Wan, BBS, JP

Members:
Mrs. Doris Ho, JP
Mrs. Stella Lau, JP
Mrs. Emily Dai
Mrs. Josephine Chang
Mrs. Sheilah Chatjaval
Mr. Conrad K.K. Fung
Mrs. Winnie Hioe
Mr. David Mong
Ms Jane Ng
Mrs. Susanna Wong

Dec 2009	Completion of demolition works to all buildings (except SIP building), piling works and sheet piling Commencement of excavation works by Penta Ocean Confirmation and endorsement of most of the building plans for L1 to L10 by the School Revision and confirmation of the layout plan of the library Confirmation of the pentagonal shape of the Chapel
Jan 2010	Kick off meeting for the 300-seat Recital Hall Presentation by potential IT vendors Review of material finishes to be used in the new campus
Feb 2010	Installation of underground drainage Completion of foundation works by Tysan Confirmation of most of the brand, type and colour of material finishes
Mar-Apr 2010	Completion of excavation works of the whole site Completion of ground floor slabs construction works at Auditorium and its area surrounds Formwork erection works and conduits laying works to Auditorium were in progress Underground installation works for the whole site was in progress




Overall works was on schedule



General view of site facing Gascoigne Road



Progress of Formwork Erection for Auditorium



Reinforcement fixing works for Auditorium at L3 was in progress

Re-development Project



Progress of formwork erection for DGJS Sports Hall



Formwork erection works for DGJS staff room at L3 and DGJS Assembly Hall at L2 were in progress



Swimming Pool Excavation



Reinforcement fixing works for 300-seat Recital Hall at L3 was in progress



Progress of Formwork Erection for Transformer Room up to 2/F



Some of the external walls of SIP block have been demolished



Mock up for external walls have been carried out



Lift Core 3 & 4 under construction